

51 National Priority Programmes & Projects Progress Reports

Consolidated progress, budget utilization, performance, and narratives by cluster

GENERATED ON

June 04, 2026

GENERATED TIME

10:41 PM

REPORT SCOPE

National Priority Projects

DATA SOURCE

Existing Reported Data

Executive Summary: This report provides a consolidated view of implementation progress across national priority programmes, grouped by sectoral cluster and highlighting cost, budget absorption, performance, and latest implementation narratives.

PORTFOLIO OVERVIEW METRICS

1 TOTAL PROJECTS	Ksh 182.4B ESTIMATED COST	Ksh 80.0B BUDGET TOTAL	Ksh 124.8B AMOUNT SPENT	0.0% AVG PERFORMANCE	155.9% ABSORPTION RATE
---------------------	------------------------------	---------------------------	----------------------------	-------------------------	---------------------------

PROJECT STATUS DISTRIBUTION

0 PIPELINE	1 ONGOING	0 STALLED	0 COMPLETED
---------------	--------------	--------------	----------------

INFRASTRUCTURE

CLUSTER PERFORMANCE AND FINANCIAL SUMMARY

Projects: 1 Budget: Ksh 80.02B Spent: Ksh 124.76B Avg Perf: 0.0%

1. Power Transmission and distribution

ONGOING

Cluster: INFRASTRUCTURE

FINANCIAL SUMMARY

Estimated Project Cost	Ksh 182,448,300,000.00
Budget Total	Ksh 80,017,420,269.50
Amount Spent	Ksh 124,759,540,008.00
Absorption Rate	155.9%

PERFORMANCE & REPORTING

Average Performance	0.0%
Last Updated	May 07, 2026
Record Status	Current
Status is based on latest report, project status, and fallback performance logic.	

LATEST NARRATIVE

Comments: FATs (Factory acceptance tests) completed, shipping of materials ongoing. Line Construction has commenced; Project closure is expected by September 2026 for KOSAP Mini grids. Contract preparation ongoing for GoK funded Mini grids.

CHALLENGES

N/A

RECOMMENDATIONS / RESOLUTIONS

N/A

EVIDENCE PHOTOS

No photos available for this project.